

## Analysis Report of Sewage Treatment Plants (STPs) for the Month of September 2025

| S.No.              | Name of the Sewage Treatment Plant (With Capacity )                                        | Sampling Point                                                                                                                                                                                                         |     |     |               |      |     |     |                |
|--------------------|--------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|-----|---------------|------|-----|-----|----------------|
|                    |                                                                                            | Inlet of STP                                                                                                                                                                                                           |     |     | Outlet of STP |      |     |     |                |
|                    |                                                                                            | pH                                                                                                                                                                                                                     | BOD | TSS | pH            | BOD  | TSS | COD | Fecal Coliform |
| District - Chamoli |                                                                                            |                                                                                                                                                                                                                        |     |     |               |      |     |     |                |
| 1                  | 0.010 MLD STP Near Temple at Badrinath. (Operated by: Uttarakhand Jal Sansthan)            | STP is not in operation as area around the STP comes under Master Plan so due to the demolition of structure work around the STP the Plant was non-operation due to the same reason. (Date of inspection: 24-09-2025). |     |     |               |      |     |     |                |
| 2                  | 0.26 MLD STP Near Bamni Gaon, Badrinath. (Operated by: Uttarakhand Jal Sansthan)           | 6.83                                                                                                                                                                                                                   | 185 | 195 | 7.66          | 10.0 | 13  | 50  | 220            |
| 3                  | 1.0 MLD STP Near Suspension Bridge, Badrinath. (Operated by: Uttarakhand Jal Sansthan).    | 6.90                                                                                                                                                                                                                   | 190 | 203 | 7.82          | 9.6  | 11  | 50  | 210            |
| 4                  | 2.70 MLD STP at Marwari, Joshimath. (Operated by: Uttarakhand Peyjal Nigam)                | 7.10                                                                                                                                                                                                                   | 85  | 90  | 7.88          | 8.8  | 9   | 30  | 140            |
|                    |                                                                                            | STP was operational but blockage found in one drain which is connected to STP due to which untreated effluent was found discharging into Alaknanda River. (Date of inspection: 24-09-2025).                            |     |     |               |      |     |     |                |
| 5                  | 1.080 MLD STP at Pokhri, Joshimath. (Operated by: Uttarakhand Jal Sansthan)                | 7.16                                                                                                                                                                                                                   | 115 | 120 | 7.76          | 10.8 | 14  | 50  | 280            |
|                    |                                                                                            | STP found operational but insufficient sewage/effluent was reaching to the plant. (Date of Inspection: 24-09-2025).                                                                                                    |     |     |               |      |     |     |                |
| 6                  | 0.760 MLD STP Near Alaknanda Ghat, Chamoli. (Operated by: Uttarakhand Jal Sansthan)        | 6.81                                                                                                                                                                                                                   | 205 | 220 | 7.80          | 10.0 | 12  | 50  | 350            |
| 7                  | 0.050 MLD STP Near old Suspension Bridge, Chamoli. (Operated by: Uttarakhand Jal Sansthan) | 7.12                                                                                                                                                                                                                   | 140 | 144 | 7.69          | 9.2  | 10  | 40  | 220            |
|                    |                                                                                            | STP found operational but insufficient sewage/effluent was reaching to the plant. (Date of Inspection: 24-09-2025).                                                                                                    |     |     |               |      |     |     |                |
| 8                  | 1.190 MLD STP at Vivekanand Colony, Gopeshwar. (Operated by: Uttarakhand Jal Sansthan)     | 7.18                                                                                                                                                                                                                   | 175 | 183 | 7.85          | 8.8  | 9   | 40  | 170            |
| 9                  | 1.120 MLD STP at Baitarni, Gopeshwar. (Operated by: Uttarakhand Jal Sansthan)              | 7.11                                                                                                                                                                                                                   | 140 | 144 | 7.62          | 9.2  | 11  | 40  | 210            |
| 10                 | 1.25 MLD STP at Pokhri Band, Gopeshwar. (Operated by: Uttarakhand Jal Sansthan)            | 7.15                                                                                                                                                                                                                   | 165 | 170 | 7.73          | 10.0 | 12  | 50  | 170            |
| 11                 | 0.050 MLD STP at Sangam Road, Nandprayag. (Operated by: Uttarakhand Jal Sansthan)          | 7.22                                                                                                                                                                                                                   | 80  | 76  | 7.80          | 10.0 | 13  | 50  | 170            |
| 12                 | 0.100 MLD STP at Forest Office, Nandprayag. (Operated by: Uttarakhand Jal Sansthan)        | 7.14                                                                                                                                                                                                                   | 105 | 101 | 7.61          | 9.6  | 10  | 40  | 220            |
| 13                 | 0.050 MLD STP Near Police Chowki, Karanprayag. (Operated by: Uttarakhand Jal Sansthan)     | 7.08                                                                                                                                                                                                                   | 85  | 82  | 7.73          | 8.8  | 9   | 40  | 170            |
| 14                 | 0.100 MLD STP Near Purana Pull, Karanprayag. (Operated by: Uttarakhand Peyjal Nigam)       | 6.88                                                                                                                                                                                                                   | 190 | 198 | 7.94          | 10.8 | 15  | 50  | 540            |
|                    |                                                                                            | STP was operational but EC pump found chocked. (Date of Inspection: 25-09-2025).                                                                                                                                       |     |     |               |      |     |     |                |
| S.No.              | Name of the Sewage Treatment Plant (With Capacity )                                        | Sampling Point                                                                                                                                                                                                         |     |     |               |      |     |     |                |
|                    |                                                                                            | Inlet of STP                                                                                                                                                                                                           |     |     | Outlet of STP |      |     |     |                |
|                    |                                                                                            | pH                                                                                                                                                                                                                     | BOD | TSS | pH            | BOD  | TSS | COD | Fecal Coliform |
| 15                 | 0.100 MLD STP at Ward no. 1&3, Karanprayag. (Operated by: Uttarakhand                      | 7.18                                                                                                                                                                                                                   | 115 | 118 | 7.76          | 10.0 | 12  | 50  | 210            |
|                    |                                                                                            | STP found operational but insufficient sewage/effluent was reaching                                                                                                                                                    |     |     |               |      |     |     |                |

|                          |                                                                                                            |                                                                                                                                                                              |     |     |                                                                                                  |      |     |     |                |
|--------------------------|------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|-----|--------------------------------------------------------------------------------------------------|------|-----|-----|----------------|
|                          | Peyjal Nigam)                                                                                              | to the plant. (Date of Inspection: 25-09-2025).                                                                                                                              |     |     |                                                                                                  |      |     |     |                |
| 16                       | 0.050 MLD STP at Subhash Nagar, Karanprayag.<br>(Operated by: Uttarakhand Jal Sansthan)                    | 7.21                                                                                                                                                                         | 140 | 145 | 7.68                                                                                             | 9.2  | 10  | 40  | 110            |
| 17                       | 0.050 MLD STP Near Naya Pull, Karanprayag.<br>(Operated by: Uttarakhand Peyjal Nigam)                      | 7.11                                                                                                                                                                         | 145 | 149 | 7.83                                                                                             | 9.6  | 10  | 50  | 170            |
|                          |                                                                                                            | STP found operational but insufficient sewage/effluent was reaching to the plant. (Date of Inspection: 25-09-2025).                                                          |     |     |                                                                                                  |      |     |     |                |
| District - Rudraprayag   |                                                                                                            |                                                                                                                                                                              |     |     |                                                                                                  |      |     |     |                |
| 18                       | 0.075 MLD STP Near Anoop Negi School, Rudraprayag.<br>(Operated by: Uttarakhand Jal Sansthan)              | STP is not in operation due to Damage of STP.                                                                                                                                |     |     |                                                                                                  |      |     |     |                |
| 19                       | 0.100 MLD STP, Near Rudra Complex, Rudraprayag.<br>(Operated by: Uttarakhand Peyjal Nigam)                 | 7.17                                                                                                                                                                         | 120 | 115 | 7.88                                                                                             | 10.4 | 13  | 50  | 280            |
| 20                       | 0.075 MLD STP, Near Bus Stand, Rudraprayag.<br>(Operated by: Uttarakhand Peyjal Nigam)                     | 7.21                                                                                                                                                                         | 105 | 103 | 7.67                                                                                             | 12.0 | 17  | 60  | 350            |
| 21                       | 0.100 MLD STP, Near SBI Bank, Rudraprayag.<br>(Operated by: Uttarakhand Peyjal Nigam)                      | 7.14                                                                                                                                                                         | 135 | 140 | 7.55                                                                                             | 9.6  | 11  | 40  | 220            |
|                          |                                                                                                            | STP was operational but drain near the STP found damaged due to which untreated effluent found partially discharging into Alaknanda River. (Date of Inspection: 23-09-2025). |     |     |                                                                                                  |      |     |     |                |
| 22                       | 0.125 MLD STP, Near Steel Bridge & Syndicate Bank, Rudraprayag.<br>(Operated by: Uttarakhand Jal Sansthan) | 7.11                                                                                                                                                                         | 105 | 102 | 7.73                                                                                             | 9.2  | 10  | 40  | 210            |
| 23                       | 0.050 MLD STP at Beleni Road, Near Steel Bridge, Rudraprayag.<br>(Operated by: Uttarakhand Peyjal Nigam)   | 7.19                                                                                                                                                                         | 120 | 124 | STP found Non-operational as plant was under maintenance work. (Date of Inspection: 23-09-2025). |      |     |     |                |
| District – Pauri Garhwal |                                                                                                            |                                                                                                                                                                              |     |     |                                                                                                  |      |     |     |                |
| 24                       | 0.075 MLD STP Near Junior High School, Srikot, Srinagar.<br>(Operated by: Uttarakhand Peyjal Nigam)        | 7.10                                                                                                                                                                         | 125 | 121 | 7.94                                                                                             | 10.0 | 12  | 50  | 350            |
|                          |                                                                                                            | STP was operational but due to overflow untreated effluent was found discharging into Alaknanda River. (Date of Inspection: 23-09-2025).                                     |     |     |                                                                                                  |      |     |     |                |
| 25                       | 0.050 MLD STP Near Tauliya Nala, Srikot, Srinagar.<br>(Operated by: Uttarakhand Peyjal Nigam)              | 7.16                                                                                                                                                                         | 90  | 87  | 7.75                                                                                             | 9.6  | 10  | 40  | 210            |
| 26                       | 3.5 MLD STP at Nursary Road, Srinagar.<br>(Operated by: Uttarakhand Peyjal Nigam)                          | 6.90                                                                                                                                                                         | 220 | 228 | 7.86                                                                                             | 10.0 | 13  | 50  | 280            |
| S.No.                    | Name of the Sewage Treatment Plant (With Capacity )                                                        | Sampling Point                                                                                                                                                               |     |     |                                                                                                  |      |     |     |                |
|                          |                                                                                                            | Inlet of STP                                                                                                                                                                 |     |     | Outlet of STP                                                                                    |      |     |     |                |
|                          |                                                                                                            | pH                                                                                                                                                                           | BOD | TSS | pH                                                                                               | BOD  | TSS | COD | Fecal Coliform |
| 27                       | 1.0 MLD STP, Near ITI, Srinagar.<br>(Operated by: Uttarakhand Jal Sansthan)                                | 6.96                                                                                                                                                                         | 170 | 174 | 7.91                                                                                             | 9.2  | 10  | 40  | 220            |
| 28                       | 3.0 MLD STP at Swargashram, Rishikesh.<br>(Operated by: Uttarakhand Jal Sansthan)                          | 6.93                                                                                                                                                                         | 230 | 241 | 7.79                                                                                             | 10.0 | 13  | 50  | 170            |
| District – Tehri Garhwal |                                                                                                            |                                                                                                                                                                              |     |     |                                                                                                  |      |     |     |                |
|                          | 0.050 MLD STP, Near BRO                                                                                    |                                                                                                                                                                              |     |     |                                                                                                  |      |     |     |                |

|                       |                                                                                          |                                                                                                                                                                               |     |     |               |      |     |     |                |
|-----------------------|------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----|-----|---------------|------|-----|-----|----------------|
| 29                    | Bridge, Kirtinagar.<br>(Operated by: Uttarakhand Jal Sansthan)                           | 6.86                                                                                                                                                                          | 180 | 190 | 7.69          | 10.0 | 11  | 50  | 220            |
| 30                    | 0.010 MLD STP, Near Temple, Kirtinagar.<br>(Operated by: Uttarakhand Jal Sansthan)       | 6.97                                                                                                                                                                          | 160 | 166 | 7.94          | 9.6  | 10  | 40  | 170            |
| 31                    | 0.075 MLD STP at Devprayag.<br>(Operated by: Uttarakhand Peyjal Nigam)                   | 6.90                                                                                                                                                                          | 175 | 182 | 7.60          | 10.0 | 12  | 50  | 220            |
| 32                    | 0.150 MLD STP at Devprayag.<br>(Operated by: Uttarakhand Peyjal Nigam)                   | 6.81                                                                                                                                                                          | 185 | 195 | 7.96          | 9.2  | 10  | 40  | 170            |
| 33                    | 1.4 MLD STP at Pauri Road, Devprayag.<br>(Operated by: Uttarakhand Jal Sansthan)         | 7.20                                                                                                                                                                          | 155 | 163 | 7.82          | 9.6  | 11  | 50  | 240            |
| 34                    | 5.0 MLD STP at Bhagirathi Puram, Tehri.<br>(Operated by: Uttarakhand Jal Sansthan)       | 7.12                                                                                                                                                                          | 185 | 190 | 7.90          | 10.0 | 13  | 50  | 350            |
| 35                    | 5.0 MLD STP at Chorpani, Rishikesh.<br>(Operated by: Uttarakhand Peyjal Nigam)           | 7.19                                                                                                                                                                          | 195 | 202 | 7.69          | 9.2  | 9   | 40  | 110            |
| 36                    | 7.5 MLD STP at Chandreshwar Nagar, Rishikesh.<br>(Operated by: Uttarakhand Peyjal Nigam) | 7.14                                                                                                                                                                          | 145 | 148 | 7.80          | 9.6  | 10  | 40  | 140            |
| 37                    | 3.5 MLD STP at Tapovan, Rishikesh.<br>(Operated by: Uttarakhand Jal Sansthan)            | 7.06                                                                                                                                                                          | 210 | 215 | 7.88          | 10.0 | 12  | 50  | 220            |
| District - Uttarkashi |                                                                                          |                                                                                                                                                                               |     |     |               |      |     |     |                |
| 38                    | 2.0 MLD STP at Gyansu, Uttarkashi.<br>(Operated by: Uttarakhand Jal Sansthan)            | 7.17                                                                                                                                                                          | 200 | 208 | 7.83          | 9.2  | 11  | 40  | 170            |
| 39                    | 1.0 MLD STP at Gangotri, Distt- Uttarkashi.<br>(Operated by: Uttarakhand Jal Sansthan)   | The Monitoring of STP Could not be performed because route was closed/washed out near Dharali (District-Uttarkashi) due to cloudburst in Kheer Ganga River on August 5, 2025. |     |     |               |      |     |     |                |
| S.No.                 | Name of the Sewage Treatment Plant (With Capacity )                                      | Sampling Point                                                                                                                                                                |     |     |               |      |     |     |                |
|                       |                                                                                          | Inlet of STP                                                                                                                                                                  |     |     | Outlet of STP |      |     |     |                |
|                       |                                                                                          | pH                                                                                                                                                                            | BOD | TSS | pH            | BOD  | TSS | COD | Fecal Coliform |
| District - Dehradun   |                                                                                          |                                                                                                                                                                               |     |     |               |      |     |     |                |
| 40                    | 26 MLD STP at Lakkarghat, Rishikesh.<br>(Operated by: Uttarakhand Peyjal Nigam)          | 7.10                                                                                                                                                                          | 185 | 191 | 7.72          | 8.8  | 9   | 40  | 130            |
| 41                    | 20 MLD STP at Motharawala-I, Dehradun. (Operated by: Uttarakhand Jal Sansthan)           | 7.18                                                                                                                                                                          | 175 | 183 | 7.89          | 9.6  | 11  | 50  | 170            |
| 42                    | 20 MLD STP at Motharawala-II, Dehradun.<br>(Operated by: Uttarakhand Jal Sansthan)       | 7.21                                                                                                                                                                          | 170 | 176 | 7.97          | 10.0 | 13  | 50  | 210            |
| 43                    | 68 MLD STP at Kargi, Dehradun. (Operated by: Uttarakhand Jal Sansthan)                   | 7.11                                                                                                                                                                          | 220 | 234 | 7.80          | 9.6  | 11  | 50  | 350            |
| 44                    | 0.42 MLD STP at Vijay Colony, Dehradun.<br>(Operated by: Uttarakhand Jal Sansthan)       | 7.07                                                                                                                                                                          | 170 | 177 | 7.92          | 10.0 | 12  | 50  | 170            |

|                     |                                                                                     |                |     |     |               |      |     |     |                |
|---------------------|-------------------------------------------------------------------------------------|----------------|-----|-----|---------------|------|-----|-----|----------------|
| 45                  | 0.71 MLD STP Salawala, Dehradun. (Operated by: Uttarakhand Jal Sansthan)            | 7.15           | 175 | 180 | 7.70          | 9.6  | 11  | 40  | 140            |
| 46                  | 5.0 MLD STP at Indira Nagar, Dehradun. (Operated by: Uttarakhand Jal Sansthan)      | 7.19           | 175 | 184 | 7.87          | 10.0 | 12  | 50  | 220            |
| 47                  | 1.0 MLD STP at Jakhan, Dehradun. (Operated by: Uttarakhand Jal Sansthan)            | 7.10           | 165 | 170 | 7.69          | 9.6  | 11  | 50  | 170            |
| 48                  | 3.0 MLD STP at Kaulagarh, Dehradun. (Operated by: Uttarakhand Peyjal Nigam).        | 7.12           | 160 | 167 | 7.62          | 9.2  | 10  | 40  | 170            |
| 49                  | 1.3 MLD STP at Landour (S), Mussoorie. (Operated by: Uttarakhand Peyjal Nigam).     | 7.18           | 160 | 165 | 7.80          | 10.0 | 12  | 50  | 350            |
| 50                  | 3.12 MLD STP at Bhatta fall, Mussoorie. (Operated by: Uttarakhand Jal Sansthan)     | 7.09           | 150 | 156 | 7.65          | 9.2  | 9   | 40  | 170            |
| 51                  | 0.8 MLD STP at Landour (N), Mussoorie. (Operated by: Uttarakhand Jal Sansthan)      | 7.14           | 170 | 180 | 7.72          | 9.6  | 11  | 50  | 220            |
| 52                  | 1.2 MLD STP at Happy Valley, Mussoorie. (Operated by: Uttarakhand Jal Sansthan)     | 7.20           | 175 | 186 | 7.94          | 10.0 | 13  | 50  | 280            |
| 53                  | 0.9 MLD STP at Kurli Bazaar, Mussoorie. (Operated by: Uttarakhand Jal Sansthan)     | 7.11           | 185 | 198 | 7.88          | 9.6  | 11  | 40  | 170            |
| S.No.               | Name of the Sewage Treatment Plant (With Capacity )                                 | Sampling Point |     |     |               |      |     |     |                |
|                     |                                                                                     | Inlet of STP   |     |     | Outlet of STP |      |     |     |                |
|                     |                                                                                     | pH             | BOD | TSS | pH            | BOD  | TSS | COD | Fecal Coliform |
| District - Haridwar |                                                                                     |                |     |     |               |      |     |     |                |
| 54                  | 27 MLD STP at Jagjeetpur, Haridwar. (Operated by: Uttarakhand Jal Sansthan)         | 7.15           | 155 | 200 | 7.73          | 9.2  | 9   | 40  | 170            |
| 55                  | 18 MLD STP at Jagjeetpur, Haridwar. (Operated by: Uttarakhand Jal Sansthan)         | 7.04           | 150 | 140 | 7.42          | 9.6  | 9   | 40  | 210            |
| 56                  | 68 MLD STP at Jagjeetpur, Haridwar. (Operated by: Uttarakhand Peyjal Nigam)         | 7.48           | 190 | 180 | 7.81          | 9.2  | 10  | 40  | 140            |
| 57                  | 18 MLD STP at Sarai, Haridwar. (Operated by: Uttarakhand Jal Sansthan)              | 7.13           | 140 | 170 | 7.50          | 10.0 | 10  | 50  | 170            |
| 58                  | 14 MLD STP at Sarai, Haridwar. (Operated by: Uttarakhand Peyjal Nigam)              | 6.94           | 240 | 220 | 7.44          | 9.2  | 9   | 40  | 220            |
| 59                  | 33 MLD STP at Saliyar, Roorkee, Haridwar. (Operated by: Uttarakhand Jal Sansthan)   | 7.29           | 160 | 190 | 7.65          | 8.8  | 9   | 30  | 170            |
| District - Nainital |                                                                                     |                |     |     |               |      |     |     |                |
| 60                  | 0.45 MLD STP at Hari Nagar, Distt-Nainital. (Operated by: Uttarakhand Jal Sansthan) | 6.81           | 220 | 272 | 7.52          | 26.0 | 38  | 90  | 220            |
| 61                  | 0.80 MLD STP at Krishnapur, Distt-Nainital.                                         | 6.59           | 200 | 248 | 7.37          | 22.0 | 32  | 80  | 210            |

|                                                                          |                                                                                                   |                                                                              |     |     |               |      |      |     |                |
|--------------------------------------------------------------------------|---------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------|-----|-----|---------------|------|------|-----|----------------|
|                                                                          | (Operated by: Uttarakhand Jal Sansthan)                                                           |                                                                              |     |     |               |      |      |     |                |
| 62                                                                       | 1.25 MLD STP at Bheemtal, Distt-Nainital.<br>(Operated by: Uttarakhand Jal Sansthan)              | 6.43                                                                         | 225 | 280 | 7.18          | 40.0 | 108  | 260 | 240            |
| 63                                                                       | 1.5 MLD STP at Puchdi, Ramnagar, Nainital.<br>(Operated by: Uttarakhand Peyjal Nigam)             | 6.61                                                                         | 165 | 206 | 7.55          | 14.0 | 18   | 50  | 170            |
| 64                                                                       | 7.0 MLD STP Transport Nagar, Ramnagar, Distt-Nainital.<br>(Operated by: Uttarakhand Peyjal Nigam) | 6.80                                                                         | 180 | 218 | 7.20          | 12.0 | 15   | 40  | 140            |
| 65                                                                       | 0.45 MLD STP Narayan Nagar, Distt- Nainital .<br>(Operated by: Uttarakhand Jal Sansthan)          | 6.65                                                                         | 220 | 266 | 7.31          | 22.0 | 26   | 70  | 220            |
| 66                                                                       | 28 MLD STP, Indra Nagar, Haldwani Distt- Nainital .<br>(Operated by: Uttarakhand Peyjal Nigam)    | 6.74                                                                         | 240 | 296 | 7.31          | 12.0 | 16   | 40  | 170            |
| 67                                                                       | 10 MLD STP Rusi Pond , District-Nainital.                                                         | New Sewage Treatment Plant (STP) of 17.5 MLD capacity is under construction. |     |     |               |      |      |     |                |
| S.No.                                                                    | Name of the Sewage Treatment Plant (With Capacity )                                               | Sampling Point                                                               |     |     |               |      |      |     |                |
|                                                                          |                                                                                                   | Inlet of STP                                                                 |     |     | Outlet of STP |      |      |     |                |
|                                                                          |                                                                                                   | pH                                                                           | BOD | TSS | pH            | BOD  | TSS  | COD | Fecal Coliform |
| District - Pithoragarh                                                   |                                                                                                   |                                                                              |     |     |               |      |      |     |                |
| 68                                                                       | 1.25 MLD STP at Nirada, Distt-Pithoragarh.<br>Operated by: Uttarakhand Peyjal Nigam)              | 6.88                                                                         | 165 | 202 | 7.40          | 18.0 | 20   | 50  | 220            |
| 69                                                                       | 5.0 MLD STP at Aincholi, Distt-Pithoragarh. (Operated by: Uttarakhand Peyjal Nigam)               | 6.52                                                                         | 205 | 248 | 7.83          | 20.0 | 24   | 70  | 170            |
| District - Almora                                                        |                                                                                                   |                                                                              |     |     |               |      |      |     |                |
| 70                                                                       | 2.0 MLD STP Bakh, Almora, Distt-Almora.<br>(Operated by: Uttarakhand Jal Sansthan)                | 6.97                                                                         | 190 | 236 | 7.68          | 28.0 | 80   | 180 | 280            |
| Sewage Treatment final effluent standards (As Notified by MoEF&CC).      |                                                                                                   |                                                                              |     |     | 6.5-9.0       | 30   | <100 | —   | <1000          |
| Sewage Treatment final effluent standards (As per NGT).                  |                                                                                                   |                                                                              |     |     | 5.5-9.0       | 10   | 20   | 50  | 230            |
| Note: All values are in mg/l except pH, Fecal coliform (MPN Per 100 ml). |                                                                                                   |                                                                              |     |     |               |      |      |     |                |

**NOTE:** From Serial No. 1 to 53 All the parameters are tested/analyzed by Central Laboratory, Dehradun while from Serial no. 54 to 70 all the parameters are tested/analyzed by Regional offices laboratories except Microbiological Parameter (Fecal Coliform) which is tested/analyzed by Central Laboratory, Dehradun.